

**MONTHLY PROGRESS REPORT OF SCHEMES UNDER PM PACKAGE (INCOMPLETE SCHEMES)**


*Annexure-A*

**DIVISION: SINGCHUNG**

**PERIOD : 01-02-2011 TO 28-02-2011**

*Fin. Rs. In Lakh*

Sl. No.	Name of Scheme	Target as per action plan submitted by the division			Achievement upto previous month		Achievement during month		Comulative Achievement		Remarks ( Complete/ in progress)		
		Physical		Financial	Physical	Financial	Physical	Financial	Physical	Financial			
1	2	3	4	5	6	7	8	9	10	11	12		
1	RLR from Dirang to Padham.	FC.	1.38	Km.	26.58		1.38	--	--	--	1.38	--	Work completed in all respect
		Embankment	--	Km.	--						--	--	
		Widening	--	Km.	--						--	--	
		WBM	--	Km.	--						--	--	
		B.T.	--	Km.	--		--	--	--	--	--	--	
		Slip Clearance	930.00	Mtr.	4.30		930mtr.	--	--	--	930mtr.	--	
		Side Drain	2424.00	Mtr.	1.16		2424.00	--	--	--	2424mtr.	--	
		Protection Wall	--	Mtr.	--		--	--	--	--	--	--	
		CD	3	Nos.	7.96		3 Nos	--	--	--	3 Nos	--	
					<b>40.00</b>						<b>40.00</b>		
2	Imp-of RLR from Shergaon to Zembu Gompa.	FC.	--	Km.	--								Work physically completed Payment to be cleared
		Embankment	--	Km.	--								
		Widening	0.58 Km.	Km.	3.19		0.58	--	--	--	0.58 km.	--	
		WBM II	0.80 Km.	Km.	2.87		0.80	--	--	--	0.80 Km.	--	
		WBM III	1.774 Km.	Km.	5.78		1.774	--	--	--	1.774 Km.	--	
		B.T.	1.774 Km.	Mtr.	12.03		1.774	--	--	--	1.774	--	
		CD	3 Nos.	Nos.	9.30		3 Nos.	--	--	--	3 Nos.	--	
		Side Drain	755.00 Mtr.	Mtr.	6.83		755 Mtr.	--	--	--	755 Mtr.	--	
					<b>40.00</b>			<b>29.21</b>				<b>29.21</b>	
3	WRSB at Ditching over river Dugokho.	WRSB	1	No.	23.52		RCC Tower block & anchorage block completed	0.89			work Physical completed	0.89	work Physical completed
4	WRSB over river Bishu at Bishum.	WRSB	1	No.	1.75		1 No. WRSB	1.75	--	--	1 No. WRSB	1.75	Work Completed in all respect
5	RCC B/Wall at Kalaktang Township to project the village.	B/Wall	255.00	Mtr	1.14		255.00	1.14	--	--	255.00 Mtr	1.14	Work Completed in all respect

  
 Executive Engineer,  
 Rural Works Division,  
 Singchung.

**MONTHLY PROGRESS REPORT OF SCHEMES UNDER PM PACKAGE (NEW SCHEMES)**


**Annexure-B**

**DIVISION: SINGCHUNG**

**PERIOD : 01-02-2011 TO 28-02-2011**

**Fin. Rs. In Lakh**

Sl. No.	Name of Scheme	Target as per action plan submitted by the division			Achievement upto previous month		Achievement during month		Comulative Achievement		Remarks ( Complete/ in progress)	
		Physical		Financial	Physical	Financial	Physical	Financial	Physical	Financial		
1	2	3	4	5	6	7	8	9	10	11	12	
<b>H/A: 5054 R&amp;B (P) 2008-09</b>												
1	C/O Bridge on KTG-SKD Rd. to Boha.  S/O.SRWD-95/08-09 dtd.31/3/09	Bridge	1	No.	195.47	Abutment, Wingwall, P/Work & Super Structure i/c. Deck slab completed.	195.44	--	Abutment, Wingwall, P/Work & Super Structure i/c. Deck slab completed.	195.44	Work Completed in all respect .	
2	RCC Bridge on KTG-SKD Rd. to Ankaling  S/O.SRWD-95/08-09 dtd.31/3/09	Bridge	1	No.	92.00	Both Abutment completed.	53.75	Deck slab in progress	0.00335	Deck slab in progress	53.76	Work in Progress.

  
**Executive Engineer,**  
**Rural Works Division,**  
**Singchung.**