

**MONTHLY PROGRESS REPORT OF SCHEMES UNDER SPA / ESP**  
**Progress Report for the month of:- April 2010**

Division: Singchung

Fin. Rs. In Lakh


Sl. No	Name of Scheme	Sanction order No. & Date	Sanctioned amount (in lakh)	Physical Target	Ach. Up to previous month		Ach. during the month		Cumulative achievement		Remarks (complete/in progress)	
					Physical	Financial	Physical	Financial (in lakh)	Physical	Financial (in lakh)		
1	2	3	4	5	6	7	8	9	10	11	12	
<b>SPA</b>												
1	C/O. SDPO Office Building at Singchung	SRWD-50/2007-08 Dtd.26/3/09	69.65	1 No. office Bldg. 1 no. Type-IV Qtr.	Building work for Qtr. upto roof level completed & office Bldg. completed	29.85		Finishing work in progress for qtr.	4.97	Building work upto roof level completed Finishing work in progress	34.82	work in progress
2	C/O.11Nos school Bldgs classroom at Thrizino, B/pong, Jamiri and Singchung Circle	ED- 3/Bldg./ SPA/237/08-09 dtd. 10-8-09		11 Nos School Bldgs	--	--	--	--	--	--	--	
	a) School Building at Dahung.		9.95	1 No. Bldg.	Work Phy. Completd upto sill level	0.499		Work in Progress	9.450	Work in Progress	9.95	Work in Progress. Rs.6.61 Lacs kept in part-v
	b) School Building at Palizi.		9.95	1 No. Bldg.	Work in Progress	0.494		Work Phy. Completed except finishing work and fencing	9.460	Work in Progress	9.95	Work in Progress. Rs.5.13 Lacs kept in part-v
	e) School Building at Jamiri.		9.95	1 No. Bldg.	Work Completed upto sill level	3.940		Work Completed upto sill level	6.01	Work Completed upto sill level	9.95	Work in Progress. Rs.6.01 Lacs kept in part-v
	f) School Building at Wanghoo.		9.95	1 No. Bldg.	P/Wall Completd	0.499		Work in Progress	9.450	Work in Progress	9.95	Work in Progress. Rs.6.25 Lacs kept in part-v
			<b>39.8</b>						--		<b>39.80</b>	

**MONTHLY PROGRESS REPORT OF SCHEMES UNDER SPA / ESP**  
**Progress Report for the month of:- April 2010**

Division: Singchung

Fin. Rs. In Lakh

Sl. No	Name of Scheme	Sanction order No. & Date	Sanctioned amount (in lakh)	Physical Target	Ach. Up to previous month		Ach. during the month		Cumulative achievement		Remarks (complete/in progress)
					Physical	Financial	Physical	Financial (in lakh)	Physical	Financial (in lakh)	
1	2	3	4	5	6	7	8	9	10	11	12
<b>ESP</b>											
<b>H/A GEN. ADMN.</b>											
1	Town ship road of Singchung.Adm. Center.	SRWD-53/2007 Dtd-26-03-07	40.00	CC drain, WBM-II & III, P/ work and carpating	CC drain, WBM-II & P/ work completed. WBM-III & carpating partially completed	32.32	carpating work in progress.	2.35	CC drain, WBM-II & P/ work completed. WBM-III Black Topping partially completed	34.67	work in progress
<b>H/A 4402 (p)</b>											
2	Border facilitation counter cum Res. Qtr. For Tax & Exise at B/pong	SRWD-53/2007 Dtd-26-03-07	70.43	1 No bldg	G/F, F/F & 2nd floor Bldg work completed	43.29	--	0.38	G/F, F/F & 2nd floor Bldg work completed	43.67	Bldg work completed. Rest Work in Progress

  
**Executive Engineer,**  
**Rural Works Department**  
**Singchung Division.**