

**MONTHLY PROGRESS REPORT OF SCHEMES UNDER PM PACKAGE (INCOMPLETE SCHEMES)**


**Annexure-A**

**DIVISION: SINGCHUNG**

**PERIOD : 01-03-2011 TO 31-03-2011**

**Fin. Rs. In Lakh**

Sl. No.	Name of Scheme	Target as per action plan submitted by the division			Achievement upto previous month		Achievement during month		Comulative Achievement		Remarks ( Complete/ in progress)	
		Physical		Financial	Physical	Financial	Physical	Financial	Physical	Financial		
1	2	3	4	5	6	7	8	9	10	11	12	
1	RLR from Dirang to Padham.	FC.	1.38	Km.	26.58	1.38	--	--	1.38	--	Work completed in all respect	
		Embankment	--	Km.	--				--	--		
		Widening	--	Km.	--				--	--		
		WBM	--	Km.	--				--	--		
		B.T.	--	Km.	--		--	--	--	--		
		Slip Clearance	930.00	Mtr.	4.30	930mtr.	--	--	930mtr.	--		
		Side Drain	2424.00	Mtr.	1.16	2424.00	--	--	2424mtr.	--		
		Protection Wall	--	Mtr.	--		--	--	--	--		
		CD	3	Nos.	7.96	3 Nos	--	--	3 Nos	--		
					<b>40.00</b>		<b>40.00</b>	--		<b>40.00</b>		
2	Imp-of RLR from Shergaon to Zembu Gompa.	FC.	--	Km.	--						Work physically completed Payment to be cleared	
		Embankment	--	Km.	--							
		Widening	0.58 Km.	Km.	3.19	0.58	--	--	0.58 km.	--		
		WBM II	0.80 Km.	Km.	2.87	0.80	--	--	0.80 Km.	--		
		WBM III	1.774 Km.	Km.	5.78	1.774	--	--	1.774 Km.	--		
		B.T.	1.774 Km.	Mtr.	12.03	1.774	--	--	1.774	--		
		CD	3 Nos.	Nos.	9.30	3 Nos.	--	--	3 Nos.	--		
		Side Drain	755.00 Mtr.	Mtr.	6.83	755 Mtr.	--	--	755 Mtr.	--		
					<b>40.00</b>		<b>29.21</b>	--		<b>29.21</b>		
3	WRSB at Ditching over river Dugokho.	WRSB	1	No.	23.52	Work Physically Completed	0.89	--	22.63	Work Physically Completed	23.52	Work Completed in all respect
4	WRSB over river Bishu at Bishum.	WRSB	1	No.	1.75	1 No. WRSB	1.75	--	--	1 No. WRSB	1.75	Work Completed in all respect
5	RCC B/Wall at Kalaktang Township to project the village.	B/Wall	255.00	Mtr	1.14	255.00	1.14	--	--	255.00 Mtr	1.14	Work Completed in all respect

  
**Executive Engineer,**  
**Rural Works Division,**  
**Singchung.**

**MONTHLY PROGRESS REPORT OF SCHEMES UNDER PM PACKAGE (NEW SCHEMES)**


**Annexure-B**

**DIVISION: SINGCHUNG**

**PERIOD : 01-03-2011 TO 31-03-2011**

**Fin. Rs. In Lakh**

Sl. No.	Name of Scheme	Target as per action plan submitted by the division			Achievement upto previous month		Achievement during month		Comulative Achievement		Remarks ( Complete/ in progress)	
		Physical		Financial	Physical	Financial	Physical	Financial	Physical	Financial		
1	2	3	4	5	6	7	8	9	10	11	12	
	<b>H/A: 5054 R&amp;B (P) 2008-09</b>											
1	C/O Bridge on KTG-SKD Rd. to Boha.  S/O.SRWD-95/08-09 dtd.31/3/09	Bridge	1	No.	195.47	Abutment, Wingwall, P/Work & Super Structure i/c. Deck slab completed.	195.44	--	--	Abutment, Wingwall, P/Work & Super Structure i/c. Deck slab completed.	195.44	Work Completed in all respect
2	RCC Bridge on KTG-SKD Rd. to Ankaling  S/O.SRWD-95/08-09 dtd.31/3/09	Bridge	1	No.	92.00	Work Phy. Completed.	53.76	--	35.76	Work Phy. Completed.	89.52	Work Phy. Completed. Payment to be cleared.

  
**Executive Engineer,**  
**Rural Works Division,**  
**Singchung.**