


MONTHLY PROGRESS REPORT OF SCHEMES UNDER PM PACKAGE

DIVISION: SINGCHUNG

PERIOD : 01-08-2011 TO 31-09-2011

Fin. Rs. In Lakh

| Sl. No. | Name of Scheme | Target as per action plan submitted by the division | | | Achievement upto previous month | | Achievement during month | | Comulative Achievement | | Remarks (Complete/ in progress) | |
|---------|--|---|-------------|-----------|---------------------------------|----------------------|--------------------------|-----------|------------------------|----------------------|---|--|
| | | Physical | | Financial | Physical | Financial | Physical | Financial | Physical | Financial | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | |
| 1 | Imp-of RLR from Shergaon to Zembu Gompa. | FC. | -- Km. | -- | -- | | | | | | | |
| | | Embankment | -- Km. | -- | | | | | | | | |
| | | Widening | 0.58 Km. | Km. | 3.19 | 0.58 | -- | -- | 0.58 km. | -- | Work physically completed | |
| | | WBM II | 0.80 Km. | Km. | 2.87 | 0.80 | -- | -- | 0.80 Km. | -- | Payment to be cleared | |
| | | WBM III | 1.774 Km. | Km. | 5.78 | 1.774 | -- | -- | 1.774 Km. | -- | Some rectification work to be done by the contractor. | |
| | | B.T. | 1.774 Km. | Mtr. | 12.03 | 1.250 | -- | -- | 1.774 Km. | -- | | |
| | | CD | 3 Nos. | Nos. | 9.30 | 3 Nos. | -- | -- | 3 Nos. | -- | | |
| | | Side Drain | 755.00 Mtr. | Mtr. | 6.83 | 755 Mtr. | -- | -- | 755 Mtr. | -- | | |
| | | | | | 40.00 | | | | | 29.21 | | |
| 2 | RCC Bridge on KTG-SKD Rd. to Ankaling S/O.SRWD-95/08-09 dtd.31/3/09 | Bridge | 1 | No. | 92.00 | Work Phy. Completed. | 89.52 | -- | 0.06 | Work Phy. Completed. | 89.580 | Work Phy. Completed. Payment to be cleared. |


 Executive Engineer,
 Rural Works Division,
 Singchung.