

**MONTHLY PROGRESS REPORT OF SCHEMES UNDER SPA / ESP**  
**Progress Report for the month of:- February 2011**

Division: Singchung

Fin. Rs. In Lakh


Sl. No	Name of Scheme	Sanction order No. & Date	Sanctioned amount (in lakh)	Physical Target	Ach. Up to previous month		Ach. during the month		Cumulative achievement		Remarks (complete/in progress)
					Physical	Financial	Physical	Financial (in lakh)	Physical	Financial (in lakh)	
1	2	3	4	5	6	7	8	9	10	11	12
	<b>SPA</b>										
1	C/O. SDPO Office Building at Singchung	SRWD-50/2007-08 Dtd.26/3/09	69.65	1 No. office Bldg. 1 no. Type-IV Qtr.	Phy.work completed.	66.69	--	--	Office bldg. & T-IV Qtr. & B/Barrack Completed.	66.99	Work Phy. Completed. Monitoring done by NABCONS on 12-12-10
2	C/O.11Nos school Bldgs classroom at Thrizino, B/pong, Jamiri and Singchung Circle	ED- 3/Bldg./ SPA/237/08-09 dtd. 10-8-09			--	--	--	--	--	--	--
	a) School Building at Dahung.		9.95	1 No. Bldg.	Work Phy. Completd .	6.540	--	--	Work phy. Completed except	6.54	Work in Progress. Balance amount kept in part-v
	b) School Building at Kamengbari.		9.95	1 No. Bldg.	Work Phy. Completd	9.950	--	--	Work Phy. Completd	9.95	Work Completd in all respect
	c) School Building at Palizi.		9.95	1 No. Bldg.	Work Phy. Completd	9.950	--	--	Work Phy. completed	9.950	Work Completd in all respect
	d) School Building at Jamiri.		9.95	1 No. Bldg.	Work Phy. Completd	9.920	--	--	Work Phy.Completd.	9.920	Work Phy. Completd
	e) 4 nos. School Building at Govt. middle school Tippi.		39.80	4 Nos. Bldg.	Work Phy. Completd	39.800	--	--	Work Phy. Completd	39.800	Work Completd in all respect
	f) 2 nos. School Building at Bhalukpong.		19.90	2 Nos. Bldg.	Work Phy. Completd	19.900	--	--	Work Phy. Completd	19.900	Work Completd in all respect
	g) School Building at Wanghoo.		9.95	1 No. Bldg.	Work Phy. Completd.	9.900	--	--	Work Phy. Completd	9.900	Work Phy. Completd. Payment to be cleared.
			<b>109.45</b>					--			

**MONTHLY PROGRESS REPORT OF SCHEMES UNDER SPA / ESP**  
**Progress Report for the month of:- February 2011**

Division: Singchung

Fin. Rs. In Lakh

Sl. No	Name of Scheme	Sanction order No. & Date	Sanctioned amount (in lakh)	Physical Target	Ach. Up to previous month		Ach. during the month		Cumulative achievement		Remarks (complete/in progress)	
					Physical	Financial	Physical	Financial (in lakh)	Physical	Financial (in lakh)		
1	2	3	4	5	6	7	8	9	10	11	12	
3	Improvement of Rural Roads under Singchung Circle of Singchung Division.	S/O No.SRWD-46/2010 dt.10-08-2010	99.50			99.50	--	--		99.50	Work Completed.	
	a) Road from Dahung to Magoapam.			1 No.	Slip - 61059.89 Cum.		--	--		Slip - 61059.89 Cum.		
	b) Road from Singchung to Tseringpam.			1 No.	Slip - 25670.75 Cum.		--	--		Slip - 25670.75 Cum.		
	c) Road from Tenga Cant Road to Tenga Village.			1 No.	Slip - 12663.94 Cum. Widening - 261.00 Mtr.		--	--		Slip - 12663.94 Cum. Widening - 261.00 Mtr.		
4	C/o Magzine building at singchung .	S/O No.SRWD-56/2010 dt.23-07-2010	34.84	1 No.			W.I.P	0.94		W.I.P	0.94	Work in progress.
<b>ESP</b>												
<b>H/A GEN. ADMN.</b>												
1	Town ship road of Singchung.Adm. Center.	SRWD-53/2007 Dtd-26-03-07	40.00	CC drain, WBM-II &III, P/ work and	CC drain, WBM-II & P/ work completed. WBM-III & carpeting	39.99	--	--	CC drain, WBM-II & P/ work completed. WBM-III & carpeting .	39.99	Work completed	
<b>H/A 4402 (p)</b>												
2	Border facilitation counter cum Res. Qtr. For Tax & Exise at B/pong	SRWD-53/2007 Dtd-26-03-07	70.43	1 No bldg	Phy.completed.	69.58	--	0.29	Work Phy. Completed	69.87	Work Phy. Completed.	

  
**Executive Engineer,**  
**Rural Works Department**  
**Singchung Division.**