

MONTHLY PROGRESS REPORT OF SCHEMES UNDER SPA / ESP
Progress Report for the month of:- MARCH 2011

Division: Singchung

Fin. Rs. In Lakh


Sl. No	Name of Scheme	Sanction order No. & Date	Sanctioned amount (in lakh)	Physical Target	Ach. Up to previous month		Ach. during the month		Cumulative achievement		Remarks (complete/in progress)
					Physical	Financial	Physical	Financial (in lakh)	Physical	Financial (in lakh)	
1	2	3	4	5	6	7	8	9	10	11	12
	SPA										
1	C/O. SDPO Office Building at Singchung	SRWD-50/2007-08 Dtd.26/3/09	69.65	1 No. office Bldg. 1 no. Type-IV Qtr.	Work Phy. Completed.	66.99	--	2.40	Office bldg. & T-IV Qtr. & B/barrack Completed.	69.39	Work Completed.
2	C/O.11Nos school Bldgs classroom at Thrizino, B/pong, Jamiri and Singchung Circle	ED- 3/Bldg./ SPA/237/08-09 dtd. 10-8-09		11 Nos School Bldgs	--	--	--	--	--	--	--
	a) School Building at Dahung.		9.95	1 No. Bldg.	Work Phy. Completd except finishing work	6.540	Finishing work in progress	3.41	Work phy. Completed	9.95	Work Completd in all respect. Monitoring done by NABCONS on 19-03-2011
	b) School Building at Kamengbari.		9.95	1 No. Bldg.	Work Phy. Completd	9.950	--	--	Work Phy. Completd	9.95	Work Completd in all respect
	c) School Building at Palizi.		9.95	1 No. Bldg.	Work Phy. Completd	9.950	--	--	Work Phy. completed	9.950	Work Completd in all respect
	d) School Building at Jamiri.		9.95	1 No. Bldg.	Work Phy. Completd	9.920	--	0.030	Work Phy.Completd.	9.95	Work Completd in all respect
	e) 4 nos. School Building at Govt. middle school Tippi.		39.80	4 Nos. Bldg.	Work Phy. Completd	39.800	--	--	Work Phy. Completd	39.800	Work Completd in all respect
	f) 2 nos. School Building at Bhalukpong.		19.90	2 Nos. Bldg.	Work Phy. Completd	19.900	--	--	Work Phy. Completd	19.900	Work Completd in all respect
	g) School Building at Wanghoo.		9.95	1 No. Bldg.	Work Phy. Completd.	9.900	--	0.050	Work Phy. Completd	9.95	Work Completd in all respect
			109.45					--			

MONTHLY PROGRESS REPORT OF SCHEMES UNDER SPA / ESP
Progress Report for the month of:- MARCH 2011

Division: Singchung

Fin. Rs. In Lakh

Sl. No	Name of Scheme	Sanction order No. & Date	Sanctioned amount (in lakh)	Physical Target	Ach. Up to previous month		Ach. during the month		Cumulative achievement		Remarks (complete/in progress)
					Physical	Financial	Physical	Financial (in lakh)	Physical	Financial (in lakh)	
1	2	3	4	5	6	7	8	9	10	11	12
3	Improvement of Rural Roads under Singchung Circle of Singchung Division. a) Road from Dahung to Magoapam. b) Road from Singchung to Tseringpam. c) Road from Tenga Cant Road to Tenga Village.	S/O No.SRWD-46/2010 dt.10-08-2010	99.50	1 No. 1 No. 1 No.	Slip - 61059.89 Cum. Slip - 25670.75 Cum. Slip - 12663.94 Cum. Widening - 261.00 Mtr.	99.50	--	--	Slip - 61059.89 Cum. Slip - 25670.75 Cum. Slip - 12663.94 Cum. Widening - 261.00 Mtr.	99.50	Work Completed.
4	Magazine Building at Singchung.	SRWD-56/2010 Dtd.23-07-2010	34.84	1 No.	--	0.94	--	33.9	WIP	34.84	Work in Progress. Rs.33.90 lacs kept in part-v
ESP											
H/A GEN. ADMN.											
1	Town ship road of Singchung.Adm. Center.	SRWD-53/2007 Dtd-26-03-07	40.00	CC drain, WBM-II &III, P/ work and carpating	CC drain, WBM, carpeting completed.	39.98	--	0.02	CC drain, WBM-II ,WBM-III, carpeting & P/Wall completed.	40.00	Work completed
H/A 4402 (p)											
2	Border facilitation counter cum Res. Qtr. For Tax & Exise at B/pong	SRWD-53/2007 Dtd-26-03-07	70.43	1 No bldg	Work Phy. Completed	69.87	--	0.56	Work Phy. Completed	70.43	Work Completed. In all respect


 Executive Engineer,
 Rural Works Department
 Singchung Division.