

MONTHLY PROGRESS REPORT OF SCHEMES UNDER PM PACKAGE (INCOMPLETE SCHEMES)


Annexure-A

DIVISION: SINGCHUNG

PERIOD : 01-04-2010 TO 30-04-2010

Fin. Rs. In Lakh

Sl. No.	Name of Scheme	Target as per action plan submitted by the division			Achievement upto previous month		Achievement during month		Cumulative Achievement		Remarks (Complete/ in progress)	
		Physical		Financial	Physical	Financial	Physical	Financial	Physical	Financial		
1	2	3	4	5	6	7	8	9	10	11	12	
1	Imp-of RLR from Shergaon to Zembu Gompa.	FC.	--	Km.	--							
		Embankment	--	Km.	--							
		Widening	0.58 Km.	Km.	3.19	0.58	--	--	0.58 km.	--	Work physically completed	
		WBM II	0.80 Km.	Km.	2.87	0.80	--	--	0.80 Km.	--	Payment to be cleared	
		WBM III	1.774 Km.	Km.	5.78	1.774	--	--	1.774 Km.	--		
		B.T.	1.774 Km.	Mtr.	12.03	1.25	--	--	1.774	--		
		CD	3 Nos.	Nos.	9.30	3 Nos.	--	--	3 Nos.	--		
		Side Drain	755.00 Mtr.	Mtr.	6.83	755 Mtr.		7.37	755 Mtr.			
					40.00	21.840		7.37		29.21		
2	WRSB at Ditching over river Dugokho.	WRSB	1	No.	23.52	--	0.54	RCC Tower block & anchorage block Work completed	0.20	--	0.74	Work in Progress


Executive Engineer,
Rural Works Division,
Singchung.

MONTHLY PROGRESS REPORT OF SCHEMES UNDER PM PACKAGE (NEW SCHEMES)


Annexure-B

DIVISION: SINGCHUNG

PERIOD : 01-04-2010 TO 30-04-2010

Fin. Rs. In Lakh

Sl. No.	Name of Scheme	Target as per action plan submitted by the division			Achievement upto previous month		Achievement during month		Comulative Achievement		Remarks (Complete/ in progress)	
		Physical		Financial	Physical	Financial	Physical	Financial	Physical	Financial		
1	2	3	4	5	6	7	8	9	10	11	12	
	H/A: 5054 R&B (P) 2008-09											
1	C/O Bridge on KTG-SKD Rd. to Boha. S/O.SRWD-95/08-09 dtd.31/3/09	Bridge	1	No.	195.47	Abutment, Wingwall, P/Work completed	30.37		16.12	Abutment, wingwall & Protection work completed.	46.41	Superstructure Work in Progress.
2	RCC Bridge on KTG-SKD Rd. to Ankaling S/O.SRWD-95/08-09 dtd.31/3/09	Bridge	1	No.	92.00	--	1.540	Foundation work completed	9.92	Foundation work in progress	11.460	Work in Progress.


Executive Engineer,
Rural Works Division,
Singchung.