


**MONTHLY PROGRESS REPORT OF SCHEMES UNDER SPA**  
**Progress Report for the month of:- September 2011**

Division: Singchung

*Fin. Rs. In Lakh*

Sl. No	Name of Scheme	Sanction order No. & Date	Sanctioned amount (in lakh)	Physical Target	Ach. Up to previous month		Ach. during the month		Cumulative achievement		Remarks (complete/in progress)
					Physical	Financial	Physical	Financial (in lakh)	Physical	Financial (in lakh)	
1	2	3	4	5	6	7	8	9	10	11	12
SPA											
1	Magazine Building at Singchung	SRWD-56/2010 Dt.23-07-2010	34.84	1 No. Bldg.	--	0.972	--	0.21	--	1.182	Rs.33.868 lacs kept in part-v

  
 Executive Engineer,  
 Rural Works Department  
 Singchung Division.